

2-15-24

ENGINEERS REPORT

- ① VTC had A water main BREAK AND did not notify us. they had it isolated so nothing major. we will get notifications next time.
- ② 1/25/24 THIP to Pump house Pumping 11,800 GPD. Changed CL2 setting to 35
- ③ PZ made A THIP on 2/1/24 and took A nitrate sample
- ④ John made a THIP to Pump house on 2-6-24 with his UVM students for their project
- ⑤ 2-9-24 THIP to Pump house Pumped 11,027 GPD. This more than caught us up on GPD pumped. I reset the timer to 3:15 min per day so we will be back to our normal 8,000 GPD. now. The propane tanks are @ 80% and our spring is staying at our normal level 6" from top of concrete. The over flow is running full pipe.
- ⑥ I spoke with Jimmy Hill and he is working on a replacement for Dave Rase
- ⑦ scheduled maintenance
Replace a few trim boards on spring house \$100.
Paint spring house \$250- to 300.
Replace roof on storage shed approx \$800.
Replace screen on over flow pipe
and dig channel out.

Dave